

Public Building Commission - CHS Concession Stand Subcommittee Meeting
April 5, 2017 Meeting Minutes
Cheshire High School, 525 South Main Street – Facilities Department Offices

Members Present: Richard Clavet, Chairperson
Members Absent: Vincent Robitaille
Others Present: Vin Masciana, Cheshire Public Schools
Dan Marseglia, Cheshire Public Schools
George Noewatne, Director of Public Works and Engineering
Victor Sandoval, Cheshire Public Schools
Vinnie Sita, Cheshire Public Schools
Jim Pino, Olympus Construction
Dan Pino, Olympus Construction
Ken Grant, Olympus Construction
Ryan Haley, Silver Petrucelli + Associates

The meeting began at 7:45 AM. A quorum was NOT present.

The project was discussed including:

- The hood and kitchen package are expected to be delivered and installed mid-April.
- A building inspection has been scheduled for April 17.
- Finishing the bathrooms is the current priority.

New Business:

- The construction signs and site fencing will be adjusted to ensure student safety.
- Exterior timeline: roofing and brick veneer installation to begin 4/7; sitework grading to begin 4/17; final area of siding installation to begin 4/21
- Target opening date in early May

The meeting ended at 8:05 AM.

Next meeting will be Wednesday, April 19, 2017, at 7:45 AM.

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering