

Public Building Commission
April 27, 2017
District Sidewalk Repairs Committee Meeting

Members Present: Mr. Jim McKenney, Committee Chairman
Mr. Vin Robitaille, PBC Member

Others Present: Mr. Dan Marseglia, Cheshire Public Schools
Mr. Vincent Sita, Cheshire Public Schools
Mr. Guido Picarazzi , G Pic Construction
Mr. Art Harris , G Pic Construction

Meeting called to order at 8:00 am. A quorum was determined to be present.

Preconstruction Meeting:

The start date will be the week of June 19, 2017.

The end date will be August 18, 2017.

A contact emergency list will be emailed to George Noewatne.

The insurance certificates will be emailed to Janet Ray.

The contracts are on file.

A pre vailing wage rate will be submitted weekly.

The material stockpile will be located in on the lower parking lot in front.

Work area will have cones and caution tape for safety.

There will be no summer school at CHS.

There will be no dumpsters needed.

Typical work hours will be from 7:00am through 3:30pm.

Payment requisition will be submitted to George Noewatne by the 24th of each month.

OSHA safety requirements will be observed for all activities.

Permits to be taken as required by the Building Official; fees to be waived.

Submittal of daily tickets will be provided per George Noewatne

Extra work must be authorized prior to it being performed. No payment will be allowed for extra work not previously approved by Public Works or the Public Building Commission.

Staff can authorize up to \$2,500

The project committee can authorize up to \$5,000

The Public Building Commission's approval is required for anything over \$5,000

Weekly project construction meetings will take place on Fridays at 8:00 am, at the Maintenance Garage, starting on June 23, 2017.

Guido asked Dan M what thickness he is requiring. Dan said 5 inches.

Dan asked if Guido would submit a proposal to replace Chapman sidewalks starting from front of school first and then rear of building.

Vinnie Sita walked the Cheshire Public School site with Guido Picarazzi.

Jim K. stated any pavement disturbed shall be patched and any grass areas disturbed shall be loam and seeded

Motion by Mr. Kinney to adjourn. Motion seconded by Mr. Marseglia and carried unanimously. Meeting adjourned at 8:30 am.

Submitted by:

Allison Starziski, Cheshire Public Schools Secretary