

Public Building Commission - CHS Concession Stand Subcommittee Meeting
May 10, 2017 Meeting Minutes
Cheshire High School, 525 South Main Street – Facilities Department Offices

Present:

Richard Clavet, Subcommittee Chairperson
Mark Nash, PBC Chairperson
Vin Masciana, Cheshire Public Schools
Dan Marseglia, Cheshire Public Schools
Steve Trifone, Cheshire Public Schools
Mike Papa, Cheshire Public Schools
Vinnie Sita, Cheshire Public Schools

George Noewatne, Director of Public Works
Jim Pino, Olympus Construction
Dan Pino, Olympus Construction
Ryan Haley, Silver Petrucelli + Associates
Mike Federico, Athletics Booster Club
Keith Darin, Cheshire Building Official
John Andrews, Cheshire Fire Marshal

Members Absent: Vincent Robitaille

The meeting began at 7:45 AM. A quorum was NOT present.

The project was discussed including:

- Electric heaters arrive mid-May
- Additional level strainers have been installed. A CO will be issued.
- The Coca-Cola company will relocate the drink vending machines ASAP.
- Paving has been completed.
- Painting has been completed.
- There will be an orientation meeting on the new equipment once it has been accepted and is operational.
- A pressure reducing valve is required due to unusually high water pressure. In addition, the valve set needs an access panel.
- A May 10 meeting will address the Town's addition of data drops, phones, etc.
- The Town may alter the existing hand dryers in the future, if necessary.
- The hot water dispenser is on site.

NEW BUSINESS

- A bollard is needed to protect the gas meter.
- Gutter installation will occur this weekend.
- Temporary bathroom signage will be installed.
- A splash guard is needed for the sink drain.
- The Building Department and Fire Marshal will conduct an inspection for a temporary CO later today.
- Olympus will provide a key set to Cheshire Public Schools.

The meeting ended at 8:25 AM.

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering