

Public Building Commission - CHS Concession Stand Subcommittee Meeting
May 3, 2017 Meeting Minutes
Cheshire High School, 525 South Main Street – Facilities Department Offices

Present: Richard Clavet, Subcommittee Chairperson
Mark Nash, PBC Chairperson
Vin Masciana, Cheshire Public Schools
Steve Trifone, Cheshire Public Schools
Mike Papa, Cheshire Public Schools
Vinnie Sita, Cheshire Public Schools
Madeline Diker Cheshire Public Schools
Jim Pino, Olympus Construction
Dan Pino, Olympus Construction
Ryan Haley, Silver Petrucelli + Associates
Chris Hulk, Milone & MacBroom
Mike Federico, Athletics Booster Club
Tod Dixon, Board of Education

Members Absent: Vincent Robitaille

The meeting began at 7:45 AM. A quorum was NOT present.

The project was discussed including:

- Electric heaters arrive mid-May
- Additional level strainers will be added to the 3-bay sink at a cost of approximately \$550. A CO will be issued.
- The Coke machine will be located in the space shortly.
- The grading will be reviewed prior to paving on 5/10.

NEW BUSINESS:

- A pressure reducing valve is required due to unusually high water pressure. Vin M. approved this inclusion, in the absence of a PBC quorum.
- The Town will be adding data drops, phones, and security cameras.
- The Town may alter the existing hand dryers in the future, if necessary.

The meeting ended at 8:15 AM.

Next meeting will be Wednesday, May 10, 2017, at 7:45 AM.

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering