

CHS LOCKER ROOM SUBCOMMITTEE –Meeting Minutes
Tuesday, March 31, 2015 Meeting
5:30 PM – Cheshire High School

Members Present: Ed Hill (Chairman)
Art Crooker
Richard Clavet

Members Absent: Joseph Barba
Vincent Robitaille

Additional Present: Mark Nash, PBC Chairperson
George Noewatne, Director of Public Works and Engineering
Vin Masciana, Director of Management Services
Steve Trifone, CHS Athletics Director
Frank Biancur, Maintenance Foreman
Denis Rioux, BL Companies

The meeting was called to order at 5:30 PM. A quorum was present.
No representative from Diversity Construction Group was in attendance.

Diversity Construction Group and ChemScope will perform invasive testing on April 6, 2015, to determine if asbestos is present above the ceiling, under the slab, behind the walls, or in any other previously inaccessible location.

NOTE: If asbestos abatement proceeds during the break, it is planned for April 16 and 17, when the school is closed to students and the Locker Room is not in use.

The Locker Room may be turned over to Diversity after Memorial Day for selected demolition.

BL Companies issued Construction Bulletin #1 to address concerns of the Building Official.

Motion to adjourn by Mr. Crooker at 5:58 PM; seconded by Mr. Hill. Carried unanimously.

Respectfully submitted,

George Noewatne, Director of Public Works and Engineering