

Cheshire Public Schools  
District Sidewalk and Masonry Repairs  
Pre-Construction Meeting Minutes  
June 23, 2015  
Dan Marseglia Office

In Attendance: Dan Marseglia, Cheshire Public Schools  
Jim McKenney, Public Building Commission  
Scott Palmerino, Colonial Masonry Restoration  
Rick Taylor, Colonial Masonry Restoration  
David Dias, Detour Construction  
William Jacques, Jacques Consulting  
George Noewatne, Public Works

Meeting called to order at 8:10 AM

Items Discussed:

- Dodd Gym Walls – Colonial investigated and reported on suspect areas of the walls. Dodd maintenance person to check electrical conduit located in the area of needed wall repair.
- CHS South Entrance Walls – Colonial investigated and reported on suspect areas of the walls
- CHS South Entrance Walls - Change order for additional work replacing wall caps to be submitted for committee review on July 1, 2015
- Detour – Starting sidewalk replacements July 6<sup>th</sup> in the order of CHS, Highland, Dodd then Chapman
- Construction Meeting Dates – 8:00am on Tuesday's. Colonial Masonry will notify if meeting required on 6/30/15 in Dan Marseglia's office. Next meeting will be 7/7/15 in Dan Marseglia's office.

Meeting was adjourned at 9:20 AM.